

# HS2

## Community Representative meeting - CSJV update

Monday 22 March 2021



SKANSKA




# Utility works programme


Location	Contractor	Traffic Management	Start / Finish	Description of works
<b>Chase Road</b>	CSJV, Verizon & Southern Scottish Enterprise Telecoms works	All under the same three-way traffic lights management	early January 2021 to late April 2021	<ul style="list-style-type: none"> <li>- Chamber constructions</li> <li>- Laying electrical cables</li> <li>- Bringing utilities out from utility corridor for water, comms and electric</li> </ul>
<b>Victoria Road</b>	CSJV, BT, Southern Scottish Enterprise Telecoms, L3.	All under the same three-way traffic lights management	early January 2021 to late-March 2021	<ul style="list-style-type: none"> <li>- Chamber constructions</li> <li>- Gas connection</li> <li>- Laying communications cables</li> <li>- Water main install works</li> </ul>
<b>Atlas Road / Victoria Road</b>	CSJV	Currently under 4/5 way traffic lights but will ease into two-way traffic lights management	early January 2021 to early January 2022 (to be undertaken in phases along Victoria Road)	<ul style="list-style-type: none"> <li>- Excavation and Laying electrical cables</li> <li>- Substation construction</li> <li>- Installations of ducts</li> </ul>


\*The dates of works are indicative and may change as the works progress – we will provide an update on [HS2inOldOak.co.uk](https://www.hs2inoldoak.co.uk)


# Utility Diversion Works – Victoria Road & Chase Road

We are continuing the diversion of utilities around the Victoria Road Crossover Box area.

 **Victoria Road** – Works are progressing in three areas on Victoria Road. There are two CSjv site teams completing water main installation works north and south of the Victoria Road Crossover Box site. This includes concreting works to enable to decommissioning of the old water mains. Just outside of the Crossover Box, BT are at the final stages of completing the construction of their chamber and ducts are being installed.

 **Chase Road** – Works continue on Chase Road on the southbound carriageway, our site team are currently installing the utilities on the cemetery side of the carriageway.

 **School Road** – 2 no trial hole excavation works begin




# TBM Utility Power Supply Works – Atlas & Victoria Road

We are continuing with the utility power supply works in the Atlas Road and Victoria Road area.

**Update - Phase two of the utility works for the Tunnel Boring Machine power supply that were due to take place on Victoria Road roundabout was started on 01/03/21.**

**Atlas/Vic Road Roundabout (up to Tudor House)**– Works continue on Atlas Road/Victoria Road roundabout to install and lay the electricity cables that will supply the power for the Tunnel Boring Machine and are scheduled to complete by Mid-April.

**Victoria Road** – The work will be carried out in multiple phases between April 2021 and January 2022. One lane of traffic will be open to traffic at all times during the works with each phase. Where possible we will relocate suspended bus stops to a temporary location close by.





# HS2

# Questions?



**SKANSKA**

