

# HS2

## Update on re-phased works in Euston Approaches

*Following the Government's announcement on 9 March 2023, we are rephasing construction works in Euston Approaches. A copy of the Transport Secretary's statement is available [online here](#).*

*Whilst some work in the Euston Approaches will pause, other activities will continue.*

# Euston Approaches - works paused

- Parkway utility works
- Cavern welfare installation in Camden Cutting north
- 24/7 tunneling and major excavations within the following areas
  - Cavern shaft excavation in Camden Cutting north
  - Mechanical excavation of tunnels in Camden Cutting north
  - Euston Scissor box south of Mornington Street Bridge
  - Railway cutting between Granby Terrace and Hampstead Road
- Park Village East southern lay-by installation

# The Cutting – works to be continued

## 1. Euston Cavern

- Park Village East wall mitigation works
- Construct the concrete slab for the Cavern Headhouse
- Continue with piling until summer 2023
- Use of lorry lay-by on Park Village East north

## 2. Mornington Street Bridge


- The bridge will remain closed to vehicles (open to cyclists and pedestrians) for surveys and monitoring. We are exploring options to temporarily re-open the bridge before planned, previously expected to be 2028

## 3. Euston Scissor Box

- Piling until summer 2023
- Capping beam and retaining wall works until early 2024

## 4. Thames Water utility mitigation works

- Thames Water are completing their sewer lining works starting in May until early 2024



# Euston Throat - works to be continued

## 5. Granby Terrace Bridge

- Works to extend Granby Terrace Bridge
- Granby Terrace bridge will remain closed

## 6. Utilities\*

- Utilities works on Hampstead Road and Stanhope Street


## 7. Euston Throat\*

- Piling in Euston Throat until summer 2023
- Capping beam and retaining wall works until early 2024
- Silverdale bus stop (B) will remain closed
- Site hoarding on Hampstead Road will remain in place

## 8. Zone 5\*

- Hampstead Road Bridge enabling works

\* *These works are necessary for the construction of Hampstead Road Bridge*



# Areawide works to be continued

## 9. Vehicle Holding Area (VHA)

- Continue to be used for HS2 construction vehicles to wait in until nearby worksites are ready to receive them to avoid queuing on local streets

## 10. Design, surveys and mitigation works

- Design, surveys and mitigation works where not already completed will continue
- Instrumentation and monitoring activities throughout the Euston Approaches
- Survey activities within the Euston Approaches to support our design and assurance processes
- Property and asset mitigation works ahead of tunnelling
- Noise insulation programme will continue

*All other works within the Euston Approaches will be brought to a safe stop over the coming months.*

