

Hillingdon

December 2020

3-month construction look ahead



Hillingdon

December 2020

This forward look covers HS2 associated work in the London Borough of Hillingdon.

The document includes:


- A forward look of construction activities planned in the next three months
- Works to be aware of that will take place in the next 12 months, but may not yet have been confirmed

The dates and information included in the forward look are subject to change as programme develops. These will be updated in the next edition of the forward look.

If you have any queries about the information in this forward look, the HS2 Helpdesk is available all day, every day on **08081 434 434** or by emailing **HS2enquiries@hs2.org.uk**

Hillingdon

Map 1




Location of works	Proposed duration	Description of works
Location 1 A412 North Orbital Way	Ongoing until February 2021	Colne Valley Viaduct, A412 North Orbital Way Construction of a site entrance, haul road crossing and internal haul road from the South Portal site across the A412. Works include compound setup, fencing and some local stockpiling of materials, as well as ongoing archaeological and ecological works. The existing lane closure on the A412 will be in place until February 2021, operating 24 hours per day 7 days a week. This will be managed by temporary two-way traffic lights to allow traffic to continue in both directions.
Multiple locations	Ongoing activity	 Continuing with water quality sampling from River Pinn, Newyears Green Bourne and The Greenway Small samples of water taken from streams in the area on a monthly basis. This will be done by staff on foot taking a jam-jar sized sample for analysis.



Location of works	Proposed duration	Description of works
Location 1 Moorhall Road	Ongoing until February 2021	Compound set up and site establishment works around Moorhall Road, including surveys and construction of site entrances.
		Haul road crossing and utilities diversions. This will involve traffic management on Moorhall Road such as temporary two-way traffic lights and contraflow to allow traffic to continue in both directions.

Location 2 Colne Valley lakes Location 3 Dews Lane	Ongoing until April 2021 Ongoing until summer 2021	 Ground investigation surveys around and over the lakes to determine ground conditions under the viaduct Potential limited removal of some trees and low-level vegetation. Construction of permanent access road parallel to Dews Lane Creation of construction compound on the site formerly occupied by Hillingdon Outdoor Activity Centre (HOAC) Construction of a bat habitat in the field adjacent to Dews Lane continues to February
Location 4 Harvil Road	Ongoing until February 2021	Construction of a junction on Harvil Road for our site access adjacent to Dews Lane. Three-way signals are in operation and will remain in operation while permanent signalling is installed to regulate movements of site traffic.
Location 5 Denham Country Park to Harvil Road	Ongoing until winter 2021	 National Grid pylon diversion None of this work will affect local electricity supplies Diversionary works through Denham Country Park, Buckinghamshire Golf Club, across the canal and Chiltern railway and back into the existing line near Harefield Waste and Recycling Centre on Harvil Road. Enabling works including: Ecological investigations, surveys, fencing and vegetation clearance including some trees. Construction of a temporary haul road using trackway matting and a river bridge providing access to new and old pylon locations. Two existing pylons will be removed west of the canal.
Location 6 and 7 Harvil Road	Ongoing until mid-December 2020	Cadent Gas pipeline diversion None of this work will affect local utility supplies The works to relocate the pipeline and routine testing are now complete

Reinstatement of areas either side of Harvil Road to replace topsoil and vegetation.



Location of works	Proposed duration	Description of works
Location 1 Copthall Tunnel	Ongoing through 2021	Copthall Tunnel
		Excavation of the Western Portal of the Copthall Tunnel Tunnel
		Ongoing site establishment and installation of perimeter fence line
		Installation of haul roads to facilitate the excavation of the Copthall Tunnel
Location 1 and 2	Ongoing through 2020 and early 2021	Continuing with site setup, tree and vegetation clearance and hoarding installation

Breakspear Road South to Harvil Road, Harefield		 Piling and excavation work on Harvil Rd, Chiltern Line, and River Pinn areas Construction of haul roads between Breakspear Road South and Harvil Road Preparing to close and divert footpath U46 via U43 and U42
		Utility works, including installation of temporary water main and cable diversion
Location 3	November 2020 through 2021	Chiltern Line Bridge
Harvil Road		Excavation for the bridge abutments
		Lane closures for the installation of sheet piles alongside Harvil Road
		Night works for the installation of sheet piles alongside the Chiltern Lines
Location 4	Ongoing through	Harvil Road diversion
Harvil Road	2021	Utility and topographical surveys in Harvil Road
		Start of the Harvil Road Diversion to the west of the existing Harvil Road
Various	Ongoing until	Tunnel boring machine power supply
locations between West Ruislip to Harrow	2021	A cable power supply will be installed to power the tunnel boring machines (TBMs) that will run between Ruislip and Old Oak Common. Work to be undertaken by UK Power Networks.
		Works are currently focused on:
		Rayners Lane, Whittington Way, St Michael's Crescent
		Manor Way and Westholme Gardens
		Myrtle Avenue and Lime Grove
		Hawthorne Avenue and Meadow Way
		Deane Croft Road and Rushdene Road
		Once these main junctions are complete UK Power Networks will look to continue the work along the rest of the planned route. This work will not affect the electricity supply in the area.



Location of works	Proposed duration	Description of works
Location 1 Ruislip Golf Course	Ongoing through 2021	 Continuing with site establishment, including delivery of materials, and construction of a haul road and the main compound office
		Sheet piling and bored piling works
		 West Ruislip Portal to Breakspear Road South, new water connection that will supply water to the Tunnel Boring Machine
		Cut-away of the embankment from the former railway sidings area
		Diversion (temporarily re-route) of the lckenham stream



Location of works	Proposed duration	Description of works
Location 1 South	Ongoing through 2020	Continuing with mobilisation and site setup at South Ruislip vent shaft.
Ruislip vent shaft		Activities will include hoarding, site offices, utility installation (sewer connection), delivery of materials, surveys, haul road construction, topsoil removal and storage, and preparation of footpaths (U46 diversion).
Ruislip and Ickenham areas Various	Ongoing to early 2021	Continuing with CCTV and ground penetration radar utility surveys in Ruislip, Ickenham and Bridgwater Rd (may include overnight working).
locations		

Our Community Commitments

Our aspiration is to be a good neighbour every single day, by respecting the people and communities we impact and being sensitive to their needs, earning our social licence to operate.

In order to build the railway, we must earn the trust and credibility to do so. We need to demonstrate that we understand local concerns, and that we have taken all reasonable steps to address issues that have been raised, whilst continually looking to lessen the impacts of the project.

Through our Community Engagement Strategy and Residents' Charter we have identified ten Community Commitments which we will use as the basis for measuring our success, and that of our suppliers, in how we deliver the new railway.

We will:

- 1. Continue to build respectful, long-term relationships with communities and actively encourage our workforce to listen to local concerns and be considerate and accountable for their actions at all times.
- **2.** Work with communities to develop local two-way engagement and communication programmes, ensuring they are accessible and tailored to local needs.
- **3.** Make sure communities are made aware in advance of any activities taking place in their area.
- **4.** Operate a Freephone Community Helpline 24 hours a day, 365 days a year.
- **5.** Make health and safety a priority for communities and our workforce.
- **6.** Respect the wellbeing of communities, minimising disruption to their lives with local mitigation plans and activities, ensuring we meet the standards set out in the Code of Construction Practice.
- 7. Leave a positive and sustainable legacy for the communities in which we operate.
- **8.** Respond to questions and complaints quickly and efficiently, with an acknowledgement within two working days, and responding within a maximum of 20 working days if we cannot answer the query straight away.
- **9.** Promote awareness of all our property schemes so that anyone who may be eligible has all the information they need and is aware of the support available to them.
- **10.** Display the Residents' Commissioner and Construction Commissioner's contact details on all relevant materials, along with the HS2 Helpline information and complaints procedure.

The Code of Construction Practice forms part of the Secretary of State's Environmental Minimum Requirements for the construction of the railway from London to the West Midlands. It sets out the standards and responsibilities to protect communities and the environment during construction. A copy of the Code can be found online here: www.gov.uk/government/uploads/system/uploads/attachment_data/file/593592/Code_of_Construction_Practice.pdf

Keeping you informed

We are committed to keeping you informed about work on HS2. This includes ensuring you know what to expect and when to expect it, as well as how we can help.

Residents' Charter and Commissioner

The Residents' Charter is our promise to communicate as clearly as we possibly can with people who live along or near the HS2 route.

www.gov.uk/government/publications/hs2-residents-

We also have an independent Residents' Commissioner whose job is to make sure we keep to the promises we make in the Charter and to keep it under constant review. Find reports at:

https://www.gov.uk/government/collections/hs2-ltdresidents-commissioner

You can contact the Commissioner at: residentscommissioner@hs2.org.uk

Construction Commissioner

The Construction Commissioner's role is to mediate and monitor the way in which HS2 Ltd manages and responds to construction complaints. You can contact the Construction Commissioner by emailing: complaints@hs2-cc.org.uk

Property and compensation

You can find out all about HS2 and properties along the line of route by visiting:

www.gov.uk/government/collections/hs2-property Find out if you're eligible for compensation at: www.gov.uk/claim-compensation-if-affected-by-hs2

Holding us to account

If you are unhappy for any reason you can make a complaint by contacting our HS2 Helpdesk team. For more details on our complaints process, please visit our website:

www.hs2.org.uk/how-to-complain

Contact Us

Contact our HS2 Helpdesk team all day, every day of the year on:

🏝 Freephone **08081 434 434**

Minicom **08081 456 472**

@ Email **HS2enguiries@hs2.org.uk**

Write to: **FREEPOST HS2 Community Engagement**

Website www.hs2.org.uk

To keep up to date with what is happening in your local area, visit: www.HS2inyourarea.co.uk

Please contact us if you'd like a free copy of this document in large print, Braille, audio or easy read. You can also contact us for help and information in a different language.

HS2 Ltd is committed to protecting personal information. If you wish to know more about how we use your personal information please see our Privacy Notice https://www.gov.uk/government/publicatio ns/high-speed-two-ltd-privacy-notice

www.hs2.org.uk

High Speed Two (HS2) Limited Two Snowhill Snow Hill, Queensway Birmingham B4 6GA

24/7 freephone 08081 434 434

Minicom 08081 456 472

Email HS2enquiries@hs2.org.uk

© All photographs: HS2 Ltd

